



City of Grand Island

Tuesday, June 12, 2018

Council Session

Item G-12

#2018-161 - Approving Certificate of Final Completion for Curb Ramp Project No. 2018-CR-1

Staff Contact: John Collins, P.E. - Public Works Director

Council Agenda Memo

From: Keith Kurz PE, Assistant Public Works Director

Meeting: June 12, 2018

Subject: Approving Certificate of Final Completion for Curb Ramp Project No. 2018-CR-1

Presenter(s): John Collins PE, Public Works Director

Background

Galvan Construction, Inc. of Grand Island, Nebraska was awarded an \$80,492.47 contract for Curb Ramp Project No. 2018-CR-1 on January 23, 2018. The contract was for the installation of handicap ramps at the following locations.

SECTION A - 4th Street; Broadwell Avenue to Eddy Street

- Section #A1. 4th Street & Monroe Street
- Section #A2. 4th Street & Madison Street
- Section #A3. 4th Street & Jefferson Street
- Section #A4. 4th Street & Adams Street
- Section #A5. 4th Street & Washington Street
- Section #A6. 4th Street & Greenwich Street
- Section #A7. 4th Street & Clark Street

SECTION B – 4th Street; Locust Street

SECTION C – 15th Street; Walnut Street

Work commenced on March 14, 2018 and was completed on May 18, 2018.

The project plans were prepared with estimated quantities at each curb ramp area. Any required changes are made in the field as the project is being built, dependent on the condition of the sidewalks and curb & gutter.

Discussion

The project was completed in accordance with the terms, conditions, and stipulations of the contract, plans and specifications. Construction of Curb Ramp Project No. 2018-CR-1 was completed with an overrun of \$5,000.45, for a total cost of \$85,492.92.

Additional project costs consist of:

Grand Island Independent	Advertising	\$	125.17
Public Works Engineering	Staff	\$	7,621.81
Other Project Costs Total =		\$	7,746.98

Total project cost equates to \$93,239.90.

Alternatives

It appears that the Council has the following alternatives concerning the issue at hand. The Council may:

1. Move to approve
2. Refer the issue to a Committee
3. Postpone the issue to future date
4. Take no action on the issue

Recommendation

City Administration recommends that the Council approve the Certificate of Final Completion for Curb Ramp Project No. 2018-CR-1.

Sample Motion

Move to approve the resolution.

ENGINEER'S CERTIFICATE OF FINAL COMPLETION

Curb Ramp Project No. 2018-CR-1
 CITY OF GRAND ISLAND, NEBRASKA
 June 12, 2018

TO THE MEMBERS OF THE COUNCIL
 CITY OF GRAND ISLAND
 GRAND ISLAND, NEBRASKA

This is to certify that Curb Ramp Project No. 2018-CR-1 has been fully completed by Galvan Construction, Inc. of Grand Island, Nebraska under the contract dated January 29, 2018. The work has been completed in accordance with the terms, conditions, and stipulations of said contract and complies with the contract, the plans and specifications. The work is hereby accepted for the City of Grand Island, Nebraska, by me as Public Works Director in accordance with the provisions of Section 16-650 R.R.S., 1943.

Curb Ramp Project No. 2018-CR-1

Item No.	Description	Total Quantity	Unit	Unit Price	Total Cost
Bid Section A - 4th Street; Broadwell Avenue to Eddy Street					
1	Mobilization	1.00	LS	\$ 500.00	\$ 500.00
2	Remove Walk	3,701.23	SF	\$ 2.00	\$ 7,402.46
3	Remove Brick Walk	226.08	SF	\$ 2.00	\$ 452.16
4	Remove Pavement	162.44	SY	\$ 24.75	\$ 4,020.39
5	Saw Cut	784.79	LF	\$ 5.00	\$ 3,923.95
6	Remove & Reset Block Wall	26.50	LF	\$ 25.00	\$ 662.50
7	Build Walk	4,255.98	SF	\$ 4.25	\$ 18,087.92
8	Build Walk with Curb	161.75	SF	\$ 6.50	\$ 1,051.38
9	Build 6" PCC Pavement	182.19	SY	\$ 50.00	\$ 9,109.50
10	Build Curb	607.60	LF	\$ 5.00	\$ 3,038.00
11	Adjust Type "B" Inlet	1.00	EA	\$ 100.00	\$ 100.00
12	Adjust Water Curb Stop Box	-	EA	\$ 100.00	\$ -
13	Sod Area	236.43	SY	\$ 5.00	\$ 1,182.15
14	Detectable Warning Panels	384.00	SF	\$ 28.75	\$ 11,040.00
15	Landscaping & Sprinkler Repairs	1.00	LS	\$ 975.00	\$ 975.00
16	Traffic Control	1.00	LS	\$ 750.00	\$ 750.00
Total Bid Section A =					\$ 62,295.40

Bid Section B - 4th Street; Locust Street

1	Mobilization	1.00	LS	\$ 250.00	\$ 250.00
2	Remove Walk	844.70	SF	\$ 2.00	\$ 1,689.40
3	Remove Vertical Curb	141.20	LF	\$ 5.00	\$ 706.00
4	Remove Pavement	9.18	SY	\$ 24.75	\$ 227.21
5	Saw Cut	37.20	LF	\$ 5.00	\$ 186.00
6	Build Walk	891.40	SF	\$ 4.35	\$ 3,877.59
7	Build 6" PCC Pavement	9.19	SY	\$ 50.00	\$ 459.50
8	Build Vertical Curb	198.25	LF	\$ 15.50	\$ 3,072.88
9	Remove and Replace Type "B" Inlet	1.00	EA	\$ 1,750.00	\$ 1,750.00
10	Detectable Warning Panels	40.00	SF	\$ 30.00	\$ 1,200.00
11	Traffic Control	1.00	LS	\$ 350.00	\$ 350.00
Total Bid Section B =					\$ 13,768.57

Bid Section C - 15th Street; Walnut Street

1	Mobilization	1.00	LS	\$ 150.00	\$ 150.00
2	Remove Walk	507.20	SF	\$ 2.00	\$ 1,014.40
3	Remove Pavement	24.03	SY	\$ 24.75	\$ 594.74
4	Saw Cut	29.80	LF	\$ 5.00	\$ 149.00
5	Build Walk	699.61	SF	\$ 4.35	\$ 3,043.30
6	Build 6" PCC Pavement	23.50	SY	\$ 50.00	\$ 1,175.00
7	Build Curb	80.50	LF	\$ 5.00	\$ 402.50
8	Adjust Type "B" Inlet	1.00	EA	\$ 100.00	\$ 100.00
9	Sod Area	38.00	SY	\$ 10.00	\$ 380.00
10	Detectable Warning Panels	64.00	SF	\$ 30.00	\$ 1,920.00
11	Landscaping and Sprinkler Repairs	1.00	LS	\$ 250.00	\$ 250.00
12	Traffic Control	1.00	LS	\$ 250.00	\$ 250.00
Total Bid Section C =					\$ 9,428.95
Grand Total =					
					\$ 85,492.92

Other Project Costs:

Grand Island Independent	Advertising	\$ 125.17
Public Works Engineering	Staff	\$ 7,621.81
Other Project Costs Total =		\$ 7,746.98

Grand Total =		\$ 93,239.90
----------------------	--	---------------------

I hereby recommend that the Engineer's Certificate of Final Completion for Curb Ramp Project No. 2018-CR-1 be approved.

John Collins – City Engineer/Public Works Director

Jeremy L. Jensen – Mayor

RESOLUTION 2018-161

WHEREAS, the City Engineering/Public Works Director for the City of Grand Island issued a Certificate of Final Completion for Project No. 2018-CR-1, installation of Curb Ramps, certifying that Galvan Construction, Inc. of Grand Island, Nebraska, under contract, has completed the curb ramp installation; and

WHEREAS, the City Engineer/Public Works Director recommends the acceptance of the project; and

WHEREAS, the Mayor concurs with the recommendation of the City Engineer/Public Works Director.

NOW, THEREFORE, BE IT RESOLVED BY THE MAYOR AND COUNCIL OF THE CITY OF GRAND ISLAND, NEBRASKA, that the Certificate of Final Completion for Project No. 2018-CR-1, installation of curb ramps, is hereby confirmed, for a total project cost of \$93,239.90.

- - -

Adopted by the City Council of the City of Grand Island, Nebraska, June 12, 2018.

Jeremy L. Jensen, Mayor

Attest:

RaNae Edwards, City Clerk

Approved as to Form	☒ _____
June 8, 2018	☒ City Attorney