



# City of Grand Island

Tuesday, September 8, 2020

Council Session

## Item G-12

**#2020-216 - Approving Certificate of Final Completion for Curb Ramp Project No. 2020-CR-1**

Staff Contact: John Collins, P.E. - Public Works Director

# **Council Agenda Memo**

**From:** Keith Kurz PE, Assistant Public Works Director

**Meeting:** September 8, 2020

**Subject:** Approving Certificate of Final Completion for Curb Ramp Project No. 2020-CR-1

**Presenter(s):** John Collins PE, Public Works Director

## **Background**

Galvan Construction, Inc. of Grand Island, Nebraska was awarded an \$116,693.45 contract for Curb Ramp Project No. 2020-CR-1 on March 24, 2020. The attached map shows the locations for this work.

Work commenced on May 5, 2020 and was completed on August 24, 2020.

The project plans were prepared with estimated quantities at each curb ramp area. Any required changes are made in the field as the project is being built, dependent on the condition of the sidewalks and curb & gutter.

## **Discussion**

The project was completed in accordance with the terms, conditions, and stipulations of the contract, plans and specifications. Construction of Curb Ramp Project No. 2020-CR-1 was completed with an underrun of \$5,006.24, for a total cost of \$111,687.21.

Additional project costs consist of:

Public Works Engineering	Staff	\$ 16,994.90
Menards	PVC Pipe	\$ 58.02
Grand Island Independent	Advertising	\$ 125.69
<b>Other Project Costs Total =</b>		<b>\$ 17,178.61</b>

Total project cost equates to \$128,865.82.

## **Alternatives**

It appears that the Council has the following alternatives concerning the issue at hand. The Council may:

1. Move to approve
2. Refer the issue to a Committee
3. Postpone the issue to future date
4. Take no action on the issue

## **Recommendation**

City Administration recommends that the Council approve the Certificate of Final Completion for Curb Ramp Project No. 2020-CR-1.

## **Sample Motion**

Move to approve the resolution as submitted.

R E S O L U T I O N    2020-216

WHEREAS, the City Engineering/Public Works Director for the City of Grand Island issued a Certificate of Final Completion for Project No. 2020-CR-1, installation of Curb Ramps, certifying that Galvan Construction, Inc. of Grand Island, Nebraska, under contract, has completed the curb ramp installation for the total construction amount of \$111,687.21; and

WHEREAS, the City Engineer/Public Works Director recommends the acceptance of the project; and

WHEREAS, additional project costs equate to \$17,178.61, as shown

Public Works Engineering	Staff	\$ 16,994.90
Menards	PVC Pipe	\$ 58.02
Grand Island Independent	Advertising	\$ 125.69
<b>Other Project Costs Total =</b>		<b>\$ 17,178.61</b>

WHEREAS, the Mayor concurs with the recommendation of the City Engineer/Public Works Director.

NOW, THEREFORE, BE IT RESOLVED BY THE MAYOR AND COUNCIL OF THE CITY OF GRAND ISLAND, NEBRASKA, that the Certificate of Final Completion for Project No. 2020-CR-1, installation of curb ramps, is hereby confirmed, for a total project cost of \$128,865.82.

- - -

Adopted by the City Council of the City of Grand Island, Nebraska, September 8, 2020.

\_\_\_\_\_  
Mike Paulick, Council President

Attest:

\_\_\_\_\_  
Aaron Schmid, Acting City Clerk

Approved as to Form <input type="checkbox"/> _____ October 23, 2020 <input type="checkbox"/> City Attorney
---

**ENGINEER'S CERTIFICATE OF FINAL COMPLETION**

Curb Ramp Project No. 2020-CR-1  
CITY OF GRAND ISLAND, NEBRASKA  
September 8, 2020

TO THE MEMBERS OF THE COUNCIL  
CITY OF GRAND ISLAND  
GRAND ISLAND, NEBRASKA

This is to certify that Curb Ramp Project No. 2020-CR-1 has been fully completed by Galvan Construction, Inc. of Grand Island, Nebraska under the contract dated March 24, 2020. The work has been completed in accordance with the terms, conditions, and stipulations of said contract and complies with the contract, the plans and specifications. The work is hereby accepted for the City of Grand Island, Nebraska, by me as Public Works Director in accordance with the provisions of Section 16-650 R.R.S., 1943.

**Curb Ramp Project No. 2020-CR-1**

Item No.	Description	Total Quantity	Unit	Unit Price	Total Cost
<b>Bid Section A -</b>					
1	Mobilization	1.00	LS	\$ 750.00	\$ 750.00
2	Remove Walk	4,579.76	SF	\$ 2.75	\$ 12,594.34
3	Remove Brick Walk	362.83	SF	\$ 2.75	\$ 997.78
4	Remove Pavement	402.11	SY	\$ 26.75	\$ 10,756.44
5	Saw Cut	1,488.32	LF	\$ 3.85	\$ 5,730.03
6	Build Walk	5,214.78	SF	\$ 4.50	\$ 23,466.51
7	Build Walk with Curb	494.34	SF	\$ 6.50	\$ 3,213.21
8	Build 4" PCC Stamped Walk	16.61	SF	\$ 22.50	\$ 373.73
9	Build 6" PCC Pavement	381.78	SY	\$ 52.50	\$ 20,043.45
10	Build Curb	1,121.00	LF	\$ 2.85	\$ 3,194.85
11	Build Vertical Curb	26.60	LF	\$ 25.00	\$ 665.00
12	Adjust Water Curb Stop Box	7.00	EA	\$ 125.00	\$ 875.00
13	Adjust Curb Inlet- Type B	2.00	EA	\$ 200.00	\$ 400.00
14	Remove Tree	1.00	EA	\$ 1,000.00	\$ 1,000.00
15	Remove & Reset Street Sign/Post	1.00	EA	\$ 100.00	\$ 100.00
16	Remove & Reset Railroad Ties	70.56	LF	\$ 20.00	\$ 1,411.20
17	Sod Area	389.31	SY	\$ 15.00	\$ 5,839.65
18	Detectable Warning Panels	536.00	SF	\$ 28.50	\$ 15,276.00
19	Landscaping and Sprinkler Repairs	1.00	LS	\$ 3,500.00	\$ 3,500.00
20	Traffic Control	1.00	LS	\$ 1,500.00	\$ 1,500.00
<b>Total Bid Section A =</b>					<b>\$ 111,687.19</b>

**Additional Project Costs:**

Public Works Engineering	Staff	\$ 16,994.90
Menards	PVC Pipe	\$ 58.02
Grand Island Independent	Advertising	\$ 125.69
<b>Other Project Costs Total =</b>		<b>\$ 17,178.61</b>
<b>Grand Total =</b>		<b>\$ 128,865.80</b>

I hereby recommend that the Engineer's Certificate of Final Completion for Curb Ramp Project No. 2020-CR-1 be approved.

\_\_\_\_\_  
John Collins – City Engineer/Public Works Director

\_\_\_\_\_  
Roger G. Steele– Mayor

