



City of Grand Island

Tuesday, July 12, 2022

Council Session

Item G-13

#2022-177 - Approving Certificate of Final Completion for Curb Ramp Project No. 2022-CR-1

Staff Contact: Keith Kurz PE, Interim Public Works Director

Council Agenda Memo

From: Keith Kurz PE, Interim Public Works Director

Meeting: July 12, 2022

Subject: Approving Certificate of Final Completion for Curb Ramp Project No. 2022-CR-1

Presenter(s): Keith Kurz PE, Interim Public Works Director

Background

Galvan Construction, Inc. of Grand Island, Nebraska was awarded a \$106,440.04 contract for Curb Ramp Project No. 2022-CR-1 on February 22, 2022. The attached map shows the locations for this work.

Work commenced on March 3, 2022 and was completed on June 16, 2022.

The project plans were prepared with estimated quantities at each curb ramp area. Any required changes are made in the field as the project is being built, dependent on the condition of the sidewalks and curb & gutter.

Discussion

The project was completed in accordance with the terms, conditions, and stipulations of the contract, plans and specifications. Construction of Curb Ramp Project No. 2022-CR-1 was completed with an overrun of \$4,111.34, for a total cost of \$110,551.38. The overrun was due to field adjustments of the construction limits, which resulted in additional removal and replacement of concrete items.

Additional project costs consist of:

Public Works Engineering	Staff	\$	38,581.27
Grand Island Independent	Advertising	\$	131.10
Other Project Costs Total =		\$	38,712.37

Total project cost equates to \$149,263.75.

Alternatives

It appears that the Council has the following alternatives concerning the issue at hand. The Council may:

1. Move to approve
2. Refer the issue to a Committee
3. Postpone the issue to future date
4. Take no action on the issue

Recommendation

City Administration recommends that the Council approve the Certificate of Final Completion for Curb Ramp Project No. 2022-CR-1.

Sample Motion

Move to approve the resolution.

ENGINEER'S CERTIFICATE OF FINAL COMPLETION

Curb Ramp Project No. 2022-CR-1
CITY OF GRAND ISLAND, NEBRASKA
July 12, 2022

TO THE MEMBERS OF THE COUNCIL
CITY OF GRAND ISLAND
GRAND ISLAND, NEBRASKA

This is to certify that Curb Ramp Project No. 2022-CR-1 has been fully completed by Galvan Construction, Inc. of Grand Island, Nebraska under the contract dated February 25, 2022. The work has been completed in accordance with the terms, conditions, and stipulations of said contract and complies with the contract, the plans and specifications. The work is hereby accepted for the City of Grand Island, Nebraska, by me as Public Works Director in accordance with the provisions of Section 16-650 R.R.S., 1943.

Base Bid Section-

Item No.	Description	Bid Price	Qty	Unit	Total Price
1	MOBILIZATION	\$ 2,950.00	1.00	LS	\$ 2,950.00
2	REMOVE WALK	\$ 3.95	4,043.69	SF	\$ 15,972.58
3	REMOVE BRICK WALK	\$ 3.95	572.28	SF	\$ 2,260.51
4	REMOVE PAVEMENT	\$ 22.50	312.44	SY	\$ 7,029.90
5	SAW CUT	\$ 4.00	1,124.14	LF	\$ 4,496.56
6	BUILD WALK	\$ 4.50	5,570.48	SF	\$ 25,067.16
7	BUILD WALK WITH CURB	\$ 5.50	200.79	SF	\$ 1,104.35
8	BUILD 4' PCC STAMPED WALK	\$ 15.00	8.48	SF	\$ 127.20
9	BUILD 6" PCC PAVMENT	\$ 52.50	312.44	SY	\$ 16,403.10
10	BUILD CURB	\$ 4.25	733.72	LF	\$ 3,118.31
11	ADJUST MANHOLE TO GRADE	\$ 100.00	2.00	EA	\$ 200.00
12	ADJUST VALVE TO GRADE	\$ 100.00	3.00	EA	\$ 300.00
13	ADJUST AREA INLET TO GRADE	\$ 150.00	1.00	EA	\$ 150.00
14	REMOVE & RESET STREET SIGN/POST	\$ 100.00	1.00	EA	\$ 100.00
15	REMOVE & RESET BRICK EDGE	\$ 12.50	193.05	LF	\$ 2,413.13
16	SOD AREA	\$ 20.00	511.93	SY	\$ 10,238.60
17	DETECTABLE WARNING PANELS	\$ 35.00	442.00	SF	\$ 15,470.00
18	LANDSCAPING AND SPRINKLER REPAIRS	\$ 1,500.00	1.00	LS	\$ 1,500.00
19	TRAFFIC CONTROL	\$ 1,650.00	1.00	LS	\$ 1,650.00

Base Bid Section Total= \$110,551.38

Construction Total Cost = \$110,551.38

Additional Project Costs:

Public Works Engineering	Staff	\$ 38,581.27
Grand Island Independent	Advertising	\$ 131.10
Other Project Costs Total =		\$ 38,712.37

Grand Total =	\$ 149,263.75
----------------------	----------------------

I hereby recommend that the Engineer's Certificate of Final Completion for Curb Ramp Project No. 2022-CR-1 be approved.

Keith Kurz, PE – Interim City Engineer/Public Works Director

Roger G. Steele– Mayor

RESOLUTION 2022-177

WHEREAS, the City Engineering/Public Works Director for the City of Grand Island issued a Certificate of Final Completion for Project No. 2022-CR-1, installation of Curb Ramps, certifying that Galvan Construction, Inc. of Grand Island, Nebraska, under contract, has completed the curb ramp installation for the total construction amount of \$110,551.38; and

WHEREAS, the City Engineer/Public Works Director recommends the acceptance of the project; and

WHEREAS, additional project costs equate to \$38,712.37, as shown

Public Works Engineering	Staff	\$	38,581.27
Grand Island Independent	Advertising	\$	131.10
Other Project Costs Total =		\$	38,712.37

WHEREAS, the Mayor concurs with the recommendation of the City Engineer/Public Works Director, and

NOW, THEREFORE, BE IT RESOLVED BY THE MAYOR AND COUNCIL OF THE CITY OF GRAND ISLAND, NEBRASKA, that the Certificate of Final Completion for Project No. 2022-CR-1, installation of curb ramps, is hereby confirmed, for a total project cost of \$149,263.75.

- - -

Adopted by the City Council of the City of Grand Island, Nebraska, July 12, 2022.

Roger G. Steele, Mayor

Attest:

RaNae Edwards, City Clerk

Approved as to Form	☒ _____
July 11, 2022	☒ City Attorney