



City of Grand Island

Tuesday, November 12, 2013

Council Session

Item G-17

**#2013-362 - Approving Certificate of Final Completion for the 2013
Asphalt Resurfacing Project No. 2013-AC-2**

Staff Contact: John Collins, P.E. - Public Works Director

Council Agenda Memo

From: Scott Gripenstroh, PW Project Manager

Meeting: November 12, 2013

Subject: Approving Certificate of Final Completion for the 2013 Asphalt Resurfacing Project No. 2013-AC-2

Item #'s: G-17

Presenter(s): John Collins PE, Public Works Director

Background

Gary Smith Construction Co., Inc. of Grand Island, Nebraska was awarded a \$162,197.75 contract on May 14, 2013. Work on the project commenced on June 17, 2013 and was completed on August 20, 2013.

The section of Old Potash Highway, 200 feet west of North Road to US Highway 281 was resurfaced in this second asphalt project for this construction season.

Discussion

The project was completed in accordance with the terms, conditions and stipulations of the contract, plans and specifications. Work was completed at a total cost of \$158,479.88.

The project was underrun by \$3,717.87.

Alternatives

It appears that the Council has the following alternatives concerning the issue at hand. The Council may:

1. Move to approve
2. Refer the issue to a Committee
3. Postpone the issue to future date
4. Take no action on the issue

Recommendation

City Administration recommends that the Council approve the Certificate of Final Completion for Asphalt Resurfacing Project No. 2013-AC-2.

Sample Motion

Move to approve the Certificate of Final Completion for Asphalt Resurfacing Project No. 2013-AC-2.

ENGINEER'S CERTIFICATE OF FINAL COMPLETION

Asphalt Resurfacing Project No. 2013-AC-2
CITY OF GRAND ISLAND, NEBRASKA
November 12, 2013

TO THE MEMBERS OF THE COUNCIL
CITY OF GRAND ISLAND
GRAND ISLAND, NEBRASKA

This is to certify that Asphalt Resurfacing Project No. 2013-AC-2 has been fully completed by Gary Smith Construction Co., Inc. of Grand Island, Nebraska under the contract dated May 14, 2013. The work has been completed in accordance with the terms, conditions, and stipulations of said contract and complies with the contract, the plans and specifications. The work is hereby accepted for the City of Grand Island, Nebraska, by me as Public Works Director in accordance with the provisions of Section 16-650 R.R.S., 1943.

Asphalt Resurfacing Project No. 2013-AC-2

Item No.	Description	Total Quantity	Unit	Unit Price	Total Cost
Bid Section #1 - Old Potash Hwy; 200' W of North Road to US Hwy 281					
1	Milling	12,700.00	s.y.	\$2.02	\$25,654.00
2	Asphaltic Concrete, Type SPL (A)	1,965.49	ton	\$22.20	\$43,633.88
3	Performance Graded Binder (70-34)	23,632.50	ton	\$3.10	\$73,260.75
4	Tack Coat	2,550.00	gal	\$0.90	\$2,295.00
5	Asphaltic Concrete for Patching, Type SPL (A)	0.00	ton	\$40.00	\$0.00
6	Earth Shoulder Construction	80.60	sta	\$75.00	\$6,045.00
7	Seeding, Type B	2.00	acre	\$1,425.00	\$2,850.00
8	Mulch	3.00	ton	\$200.00	\$600.00
9	Overlay Broken Line	106.00	sta	\$5.00	\$530.00
10	Temporary Sign Day	294.00	ea.	\$4.00	\$1,176.00
11	Barricade, Type II	693.00	bday	\$0.50	\$346.50
12	Barricade, Type III	21.00	bday	\$1.25	\$26.25
13	Flagging	27.50	day	\$75.00	\$2,062.50
14	Job Mix Design for Asphaltic Concrete, Type SPL (A)	1.00	ea.	\$0.00	\$0.00
Total Bid Section #1 =					\$158,479.88

Grand Total =	\$158,479.88
----------------------	---------------------

I hereby recommend that the Engineer's Certificate of Final Completion for Asphalt Resurfacing Project No. 2013-AC-2 be approved.

John Collins, PE – City Engineer/Public Works Director

Jay Vavricek – Mayor

RESOLUTION 2013-362

WHEREAS, the City Engineer/Public Works Director for the City Of Grand Island has issued a Certificate of Completion for Project No. 2013-AC-2, Asphalt Resurfacing, certifying that Gary Smith Construction Co., Inc. of Grand Island, Nebraska, under contract, has completed the asphalt resurfacing; and

WHEREAS, the City Engineer/Public Works Director recommends the acceptance of the project; and

WHEREAS, the Mayor concurs with the recommendation of the City Engineer/Public Works Director.

NOW, THEREFORE, BE IT RESOLVED BY THE MAYOR AND COUNCIL OF THE CITY OF GRAND ISLAND, NEBRASKA, that the Certificate of Final Completion for Project No. 2013-AC-2 Asphalt Resurfacing, in the amount of \$158,479.88, is hereby confirmed.

- - -

Adopted by the City Council of the City of Grand Island, Nebraska, November 12, 2013.

Jay Vavricek, Mayor

Attest:

RaNae Edwards, City Clerk

Approved as to Form	☐ _____
November 8, 2013	☐ City Attorney