



# City of Grand Island

Tuesday, July 08, 2003  
Special Mtg/Council Session

## Item G17

### **#2003-197- Approving Certificate of Final Completion for Sanitary Sewer Project 2002-S-4, Lift Station 19 Modifications**

*The contract for Sanitary Sewer Project 2002-S-4 was awarded to The Diamond Engineering Company of Grand Island, Nebraska on November 12, 2002. The project was completed in May, 2003. The project was completed at a construction price of \$108,655.47. Total cost of the project, including engineering, is \$113,693.40. The engineer's estimate prior to construction was \$174,471.60.*

*Original Bid \$ 102,441.23*

*Overruns \$ 2,976.24*

*Change Orders \$ 3,238.00*

*Engineering, Publication \$ 5,037.93*

*No Easements \$ 0*

*Total Cost \$ 113,693.40*

*It is recommended that Council accept the Certificate of Final Completion. The costs for the project were paid from account no. 53030050-85213.*

Staff Contact: Steve Riehle, City Engineer/Public Works Director

RESOLUTION 2003-197

WHEREAS, the Public Works Director of the City of Grand Island has issued a Certificate of Final Completion for Sanitary Sewer Project 2002-S-4, certifying that the Diamond Engineering Company of Grand Island, Nebraska, under contract dated November 26, 2002, has completed such project according to the terms, conditions, and stipulations for such improvements; and

WHEREAS, the Public Works Director recommends the acceptance of the final completion; and

WHEREAS, the Mayor concurs with the Public Works Director's recommendations.

NOW, THEREFORE, BE IT RESOLVED BY THE MAYOR AND COUNCIL OF THE CITY OF GRAND ISLAND, NEBRASKA, that the Public Works Director's Certificate of Final Completion for Sanitary Sewer Project 2002-S-4 is hereby confirmed.

- - -

Adopted by the City Council of the City of Grand Island, Nebraska, July 8, 2003.

---

RaNae Edwards, City Clerk