

City of Grand Island

Tuesday, October 24, 2006 Council Session

Item G11

#2006-319 - Approving Certificate of Final Completion for Sanitary Sewer Project No. 2005-S-14; Sewer Extension to Serve the Law Enforcement Center and the Hall County Correctional Facility

Staff Contact: Steven P. Riehle, Public Works Director

City of Grand Island City Council

Council Agenda Memo

From: Steven P. Riehle, Public Works Director

Meeting: October 24, 2006

Subject: Approving Certificate of Final Completion for Sanitary

Sewer Project No. 2005-S-14; Sewer Extension to Serve

the Law Enforcement Center and the Hall County

Correctional Facility

Item #'s: G-11

Presenter(s): Steven P. Riehle, Public Works Director

Background

The contract for Sanitary Sewer Project 2005-S-14 was awarded to The Starostka Group Unlimited, Inc. of Grand Island, NE on May 2, 2006. Work commenced on May 2, 2006 and was completed on August 29, 2006.

Discussion

Sanitary Sewer Project 2005-S-14 was completed in accordance with the terms, conditions, and stipulations of the contract, plans, and the specifications. The project was completed on schedule at a construction price of \$120,819.99. Total cost of the project, including contract administration, is \$134,461.70. Costs for the project break down as follows:

Original Bid	\$	122,771.09
Underruns	(\$	1,951.10)
Sub Total (Construction Price)	\$	120,819.99
Additional Costs:		
T.V. Inspection	\$	877.25
Contract Administration,		
Engineering, and Publication Costs	\$	7,844.00
Relocate Guy Wire	\$	682.46
Rockwell & Associates – Plan Preparation	\$	4,238.00
Total Cost	\$	134,461.70

Alternatives

It appears that the Council has the following alternatives concerning the issue at hand. The Council may:

- 1. Move to approve the Certificate of Final Completion.
- 2. Refer the issue to a Committee.
- 3. Postpone the issue to future date.
- 4. Take no action on the issue.

Recommendation

City Administration recommends that the Council approve the Certificate of Final Completion for Sanitary Sewer Project 2005-S-14.

Sample Motion

Motion to approve the Certificate of Final Completion.

ENGINEER'S CERTIFICATE OF FINAL COMPLETION

SANITARY SEWER PROJECT 2005-S-14

SEWER EXTENSION TO SERVE THE PUBLIC SAFETY CENTER AND THE HALL COUNTY JAIL

CITY OF GRAND ISLAND, NEBRASKA OCTOBER 24, 2006

TO THE MEMBERS OF THE COUNCIL CITY OF GRAND ISLAND GRAND ISLAND, NEBRASKA

This is to certify that construction of SANITARY SEWER PROJECT NO. 2005-S-14 has been fully completed by The Starostka Group Unlimited, Inc., Grand Island, NE under the contract dated May 9, 2006. The construction of this Sanitary Sewer Project has been completed in accordance with the terms, conditions, and stipulations of said contract and complies with the contract, the plans, and the specifications. The work regarding this Sanitary Sewer Project is hereby accepted for the City of Grand Island, Nebraska, by me, Steven P. Riehle, Public Works Director, in accordance with the provisions of Section 16-650 R.R.S., 1943.

It is further certified that the improvements as constructed include the following items and costs and that this certificate shall constitute the Final Payment for this work.

Project No. 2005-S-14, Grand Island Law Enforcement Center Project

No.	Description	Quantity	Unit Price	Total Price
1	Dry Bore & Install 20" Tunnel Liner	100.00	329.00	\$32,900.00
2	Construct 10" PVC Sanitary Sewer	1401.92	24.50	\$34,347.04
3	Construct 8" PVC Sanitary Sewer	185.00	19.85	\$3,672.25
4	Construct 48" Standard Manhole	7.00	1917.95	\$13,425.65
5	Construct 48" Manhole Extra Depth	31.00	164.40	\$5,096.40
6	Sanitary Sewer Under Water Main Crossings per Std Plan # 138	1.00	503.20	\$503.20
7	General Clearing and Grubbing	1.00	2500.00	\$2,500.00
8	Construction Dewatering	1.00	28375.45	\$28,375.45
	Total Construction Cost			\$120,819.99
	SUMMARY OF OTHER COSTS			
	City of Grand Island Wastewater Division - TV Inspection			\$ 877.25
	City of Grand Island Engineering Division - Eng. & Administration			\$ 7,844.00
	City of Grand Island Utilities Department - Relocate Guy Wire			\$ 682.46
	Rockwell & Associates – Plan Preparation			\$ 4,238.00
	TOTAL OTHER COSTS			\$ 13,641.71
	TOTAL COST OF SANITARY SEWER PROJECT 2005-S-14			\$ 134,461.70

Respectfully submitted,

Steven P. Riehle	
Public Works Director	
October 24, 2006	


TO THE MEMBERS OF THE COUNCIL CITY OF GRAND ISLAND GRAND ISLAND, NEBRASKA

I hereby recommend that the Engineer's Certificate of Final Completion for Sanitary Sewer Project 2005-S-14 be approved.

I further recommend that the Costs of Engineering be credited to Account No. 10033001-74516 from Account No. 40015025-90006 in the amount of \$7,844.00 and the costs of television inspection be credited to Account No. 53030001-74795 from Account No. 40015025-90006 in the amount of \$877.25.

Respectfully submitted,

Jay Vavricek Mayor



RESOLUTION 2006-319

WHEREAS, the Public Works Director for the City of Grand Island has issued a Certificate of Final Completion for Sanitary Sewer Project 2005-S-14, sewer extension to serve the Law Enforcement Center and the Hall County Correctional Facility, certifying that The Starostka Group Unlimited, Inc. of Grand Island, Nebraska, under contract awarded on May 2, 2006, has completed such project according to the terms, conditions, and stipulations for such improvements; and

WHEREAS, the Public Works Director recommends the acceptance of the project; and

WHEREAS, the Mayor concurs with the recommendations of the Public Works Director.

NOW, THEREFORE, BE IT RESOLVED BY THE MAYOR AND COUNCIL OF THE CITY OF GRAND ISLAND, NEBRASKA, that the Certificate of Final Completion for Sanitary Sewer Project 2005-S-14 is hereby confirmed.

_ _ _

Adopted by the City Council of the City of Grand Island, Nebraska, October 24, 2006

	Jay Vavricek, Mayor	
Attest:		
Attest.		