

---

# City of Grand Island

## Item G22

### **#2001-350 Approving Time Extension to Contract for Sanitary Sewer Districts 492 and 493 in R&B, Grand West and Old Potash Subdivisions.**

*The City Council awarded the contract for construction of Sanitary Sewer District 492 and 493 to The Diamond Engineering Company on April 24, 2001. District 492 is virtually complete, but additional time is required to complete asphalt and concrete work and miscellaneous clean up tasks. The Contractor was asked to perform emergency sanitary sewer repairs at other locations for the City during the construction period, which slowed progress on the project. In District 493, the Right of Way needed for the work was not acquired until November 20, 2001. As a result, the project is in the beginning stages. The Diamond Engineering Company is requesting a July 15, 2002 completion date.*



**Tuesday, December 18, 2001**

**Council Session**

RESOLUTION 2001-350

WHEREAS, on April 24, 2001, by Resolution 2001-99, the City of Grand Island approved a contract with The Diamond Engineering Company of Grand Island, Nebraska for the construction of Sanitary Sewer Districts 492 and 493; and

WHEREAS, due to utilizing said contractor for other emergency sanitary sewer repairs, and delays in acquiring right-of-way, it is necessary to extend the completion date of the work; and

WHEREAS, The Diamond Engineering Company has requested an extension of the completion date to July 15, 2002.

NOW, THEREFORE, BE IT RESOLVED BY THE MAYOR AND COUNCIL OF THE CITY OF GRAND ISLAND, NEBRASKA, that the request of The Diamond Engineering Company of Grand Island, Nebraska, to extend the completion date for the construction of Sanitary Sewer Districts 492 and 493 to July 15, 2002 is hereby granted.

- - -

Adopted by the City Council of the City of Grand Island, Nebraska on December 18, 2001.

---

RaNae Edwards, City Clerk

Approved as to Form ? _____ December 14, 2001 ? City Attorney
--