



City of Grand Island

Tuesday, April 27, 2010

Council Session

Item G7

#2010-117 - Approving Contract Time Extension with Ensley Electrical Services, Inc. for Furnishing and Installation of Ball Field Lighting at the Veterans Athletic Field Complex

Staff Contact: Steve Paustian

Council Agenda Memo

From: Steve Paustian, Parks and Recreation Director

Meeting: April 27, 2010

Subject: Approving Contact Extension with Ensley Electrical Services for the Furnishing and Installation of Ball Field Lighting at the Veterans Athletic Field Complex

Item #'s: G-7

Presenter(s): Steve Paustian, Parks and Recreation Director

Background

On October 13, 2009 the City of Grand Island entered into an agreement with Ensley Electrical Services for Furnishing and Installation of a Ball Field Lighting System at the Veterans Athletic Field Complex. The installation of the lighting was to be completed by April 16, 2010. Because of the weather conditions this past fall and winter many construction days were lost.

Discussion

The City has been notified by Ensley Electrical Services requests an extension to the completion date for the installation of the Ball Field Lighting System to October 1, 2010. City staff agrees with their assessment of the weather and feels the request for the extension of time is appropriate.

Alternatives

It appears that the Council has the following alternatives concerning the issue at hand. The Council may:

1. Move to approve
2. Refer the issue to a Committee
3. Postpone the issue to future date
4. Take no action on the issue

Recommendation

City Administration recommends that the Council approve the resolution authorizing the extension of the lighting installation contract.

Sample Motion

Move to approve the resolution authorizing the City to extend the completion date for the installation of the lighting system.

RESOLUTION 2010-117

WHEREAS, on October 13, 2009, by Resolution 2009-267, the City Council of the City of Grand Island approved the bid to Ensley Electrical Services, Inc. from Grand Island, Nebraska for the Furnishing and Installation of Ball Field Lighting for the New Veterans Athletic Field Complex; and

WHEREAS, the completion of such project has been delayed due to inclement weather;
and

WHEREAS, Ensley Electrical Services, Inc. has requested a contract time extension from April 16, 2010 to December 1, 2010 for the Furnishing and Installation of Ball Field Lighting in order to complete this project; and

WHEREAS, the Parks & Recreation Department supports such contract time extension.

NOW, THEREFORE, BE IT RESOLVED BY THE MAYOR AND COUNCIL OF THE CITY OF GRAND ISLAND, NEBRASKA, that the completion date for the Furnishing and Installation of Ball Field Lighting for the New Veterans Athletic Field Complex is hereby extended to December 1, 2010.

BE IT FURTHER RESOLVED, that the Mayor is hereby authorized and directed to execute such contract time extensions on behalf of the City Of Grand Island.

- - -

Adopted by the City Council of the City of Grand Island, Nebraska, April 27, 2010.

Margaret Hornady, Mayor

Attest:

RaNae Edwards, City Clerk

Approved as to Form	☐ _____
April 21, 2010	☐ City Attorney