



City of Grand Island

Tuesday, December 06, 2011

Council Session

Item G11

#2011-356 - Approving Certificate of Final Completion for the St. Joseph Trail Reconstruction - 2011

Staff Contact: John Collins, Public Works Director

Council Agenda Memo

From: Terry Brown, Manager of Engineering Services

Meeting: December 6, 2011

Subject: Approving Certificate of Final Completion for the St. Joseph Trail Reconstruction - 2011

Item #'s: G-11

Presenter(s): John Collins, Public Works Director

Background

The Diamond Engineering Company of Grand Island, Nebraska was awarded a \$168,769.25 bid by the City Council on September 13, 2011 to improve the St. Joseph Trail from an asphalt surface to a concrete surface. Work on the project commenced on October 17, 2011 and was completed on November 10, 2011.

Discussion

The project was completed in accordance with the terms, conditions and stipulations of the bidding process. Work was completed at a total cost of \$171,459.63.

Change Order No. 1 is being presented to City Council tonight in the amount of \$7,242.08, which is for subgrade preparation after the asphalt trail was ground for the trail base.

Alternatives

It appears that the Council has the following alternatives concerning the issue at hand. The Council may:

1. Move to approve
2. Refer the issue to a Committee
3. Postpone the issue to future date
4. Take no action on the issue

Recommendation

City Administration recommends that the Council approve the Certificate of Final Completion for the St. Joseph Trail Reconstruction - 2011.

Sample Motion

Move to approve the Certificate of Final Completion.

ENGINEER'S CERTIFICATE OF FINAL COMPLETION

St. Joseph Trail Reconstruction - 2011
CITY OF GRAND ISLAND, NEBRASKA
December 6, 2011

TO THE MEMBERS OF THE COUNCIL
CITY OF GRAND ISLAND
GRAND ISLAND, NEBRASKA

This is to certify that the St. Joseph Trail Reconstruction - 2011 has been fully completed by The Diamond Engineering Company of Grand Island, Nebraska under the contract dated September 13, 2011. The work has been completed in accordance with the terms, conditions, and stipulations of said contract and complies with the contract, the plans and specifications. The work is hereby accepted for the City of Grand Island, Nebraska, by me as Public Works Director in accordance with the provisions of Section 16-650 R.R.S., 1943.

St. Joseph Trail Reconstruction – 2011

Item No.	Description	Total Quantity	Unit	Unit Price	Total Cost
Bid Section "A" - US Highway 34 to Sothman Park Access (Station 0+00 - 39+00)					
1	6" PCC Trail	4,125.00	s.y.	\$30.75	\$126,843.75
2	Remove Sidewalk	428.00	s.f.	\$1.15	\$492.20
3	Construct Sidewalk	0.00	s.f.	\$4.20	\$0.00
4	Remove Existing Trail	0.00	s.y.	\$7.00	\$0.00
Total Bid Section A =					\$127,335.95

Bid Section "B" - Sothman Park Access to Stolley Park Road (Station 39+00 - 49+15)

1	6" PCC Trail	1,224.00	s.y.	\$30.10	\$36,842.40
2	Remove Existing Trail	5.60	s.y.	\$7.00	\$39.20
Total Bid Section B =					\$36,881.60

Change Order No. 1

1	Subgrade Preparation	5,364.50	s.y.	\$1.35	\$7,242.08
Total Bid Section CO #1 =					\$7,242.08

Grand Total =					\$171,459.63
----------------------	--	--	--	--	---------------------

I hereby recommend that the Engineer's Certificate of Final Completion for the Concrete Ditch Liner and Headwall East of Harrison Street be approved.

John Collins – City Engineer/Public Works Director

Jay Vavricek – Mayor

RESOLUTION 2011-356

WHEREAS, the City Engineer/Public Works Director for the City Of Grand Island has issued a Certificate of Completion for the St. Joseph Trail Reconstruction - 2011, certifying that The Diamond Engineering Company of Grand Island, Nebraska, under contract, has completed the project; and

WHEREAS, the City Engineer/Public Works Director recommends the acceptance of the project; and

WHEREAS, the Mayor concurs with the recommendation of the City Engineer/Public Works Director; and

NOW, THEREFORE, BE IT RESOLVED BY THE MAYOR AND COUNCIL OF THE CITY OF GRAND ISLAND, NEBRASKA, that the Certificate of Final Completion for the St. Joseph Trail Reconstruction is hereby confirmed.

- - -

Adopted by the City Council of the City of Grand Island, Nebraska, December 6, 2011.

Jay Vavricek, Mayor

Attest:

RaNae Edwards, City Clerk