



City of Grand Island

Tuesday, April 10, 2018

Council Session

Item G-14

#2018-99 - Approving Change Order No. 2 for Lift Station No. 20 Upgrade and Force Main Rehabilitation & Lift Station No. 14 Abandonment; Project No. 2017-S-1

Staff Contact: John Collins, P.E. - Public Works Director

Council Agenda Memo

From: Keith Kurz PE, Assistant Public Works Director

Meeting: April 10, 2018

Subject: Approving Change Order No. 2 for Lift Station No. 20 Upgrade and Force Main Rehabilitation & Lift Station No. 14 Abandonment; Project No. 2017-S-1

Presenter(s): John Collins PE, Public Works Director

Background

The Diamond Engineering Company of Grand Island, Nebraska was awarded a \$2,306,455.27 contract on March 28, 2017, via Resolution No. 2017-88, for Lift Station No. 20 Upgrade and Force Main Rehabilitation & Lift Station No. 14 Abandonment; Project No. 2017-S-1.

On October 10, 2017, via Resolution No. 2017-276, City Council approved Change Order No. 1 in the amount of \$97,640.79, which allowed for replacement of Manhole No. 75 and extended the completion date from March 15, 2018 to April 14, 2018.

Currently Lift Station No. 20 pumps an average of 220,000 gallons per day. In order to accommodate future growth to handle a daily flow rate of over 1 million gallons a day, upgrades to this lift station are necessary. The existing force main from Lift Station No. 20 is also in need of replacement and or repair due to poor pipe condition. The force main has experienced multiple breaks within the past several years.

Elimination of Lift Station No. 14 and abandonment of the force main has been completed.

Discussion

Due to dewatering challenges and inclement weather, rain and high wind events, a time extension is being requested from April 14, 2018 to June 30, 2018. The excavation for this project was very deep and with high groundwater in the area the contractor has had difficulty keeping water down to perform the required work.

There will be no cost associated with Change Order No. 2, leaving the contract agreement amount of \$2,404,096.06.

Alternatives

It appears that the Council has the following alternatives concerning the issue at hand. The Council may:

1. Move to approve
2. Refer the issue to a Committee
3. Postpone the issue to future date
4. Take no action on the issue

Recommendation

City Administration recommends that the Council approve Change Order No. 2 for Lift Station No. 20 Upgrade and Force Main Rehabilitation & Lift Station No. 14 Abandonment; Project No. 2017-S-1 with The Diamond Engineering Company of Grand Island, Nebraska.

Sample Motion

Move to approve the resolution.



CHANGE ORDER NO. 2

PROJECT: Lift Station No. 20 Upgrade and Force Main Rehabilitation & Lift Station No. 14 Abandonment;
Project No. 2017-S-1

CONTRACTOR: The Diamond Engineering Company

AMOUNT OF CONTRACT: \$2,404,096.06

CONTRACT DATE: March 29, 2017

Contract Price Prior to this Change Order.....	\$2,404,096.06
Net Increase Resulting from this Change Order.....	\$ 0
Revised Contract Price Including this Change Order.....	\$2,404,096.06

Notice to Proceed Date -----	March 30, 2017
Original Completion Date -----	March 15, 2018
First Revised Completion Date -----	April 14, 2018
Second Revised Completion Date -----	June 30, 2018

The Above Change Order Accepted:

The Diamond Engineering Company

By _____ Date _____

Approval Recommended:

By _____ Date _____
John Collins PE, Public Works Director/City Engineer

Approved for the City of Grand Island, Nebraska

By _____ Date _____
Mayor

Attest _____
City Clerk

RESOLUTION 2018-99

WHEREAS, on March 28, 2017, via Resolution No.2017-88, the City of Grand Island awarded The Diamond Engineering Company of Grand Island, Nebraska the bid in the amount of \$2,306,455.27 for Lift Station No. 20 Upgrade and Force Main Rehabilitation & Lift Station No. 14 Abandonment; Project No. 2017-S-1; and

WHEREAS, on October 10, 2017, via Resolution No. 2017-276, City Council approved Change Order No. 1 to the original agreement, which allowed for replacement of Manhole NO. 75 and extended the completion date from March 15, 2018 to April 14, 2018 in the amount of \$97,640.79; and

WHEREAS, it has been determined that additional time is necessary to complete such project; and

WHEREAS, such modifications have been incorporated into Change Order No. 2; and

WHEREAS, there will be no cost associated with such time extension, leaving the contract agreement amount of \$2,404,096.06; and

WHEREAS, the project completion date will be extended from April 14, 2018 to June 30, 2018.

NOW, THEREFORE, BE IT RESOLVED BY THE MAYOR AND COUNCIL OF THE CITY OF GRAND ISLAND, NEBRASKA, that the Mayor be, and hereby is, authorized and directed to execute Change Order No. 2, at no additional cost, between the City of Grand Island and The Diamond Engineering Company of Grand Island, Nebraska to provide the modifications.

- - -

Adopted by the City Council of the City of Grand Island, Nebraska, April 10, 2018.

Jeremy L. Jensen, Mayor

Attest:

RaNae Edwards, City Clerk

Approved as to Form	☒ _____
April 6, 2018	☒ City Attorney