



City of Grand Island

Tuesday, June 22, 2021

Council Session

Item G-12

**#2021-145 - Approving Change Order No. 2 for Capital Avenue
Drainage Improvements- North Road to Moores Creek; Project
No. 2020-D-2**

Staff Contact: John Collins, P.E. - Public Works Director

Council Agenda Memo

From: Keith Kurz PE, Assistant Public Works Director

Meeting: June 22, 2021

Subject: Approving Change Order No. 2 for Capital Avenue Drainage Improvements- North Road to Moores Creek; Project No. 2020-D-2

Presenter(s): John Collins PE, Public Works Director

Background

Van Kirk Sand and Gravel, Inc. d/b/a Van Kirk Bros. Contracting of Sutton, Nebraska was awarded a \$215,348.70 contract on November 24, 2020, via Resolution No. 2020-313, for Capital Avenue Drainage Improvements- North Road to Moores Creek; Project No. 2020-D-2.

On May 25, 2021, via Resolution No. 2021-120, City Council approved Change Order No. 1 at no additional cost to extend the completion date from May 15, 2021 to June 14, 2021.

This project will build a portion of drainage associated with the Capital Avenue- Moores Creek Drainway to North Road Roadway Improvements; Project No. 2020-P-1. It also allows for better drainage from the North Road improvement project and future paving & drainage improvements west of North Road. The proposed route is shown on the attached exhibit.

Discussion

After the agenda deadline for the May 25, 2021 City Council meeting Van Kirk Sand and Gravel, Inc. d/b/a Van Kirk Bros. Contracting requested the date extension to July 9, 2021, a change from the original extension request of June 14, 2021. While the Public Works Department had no issue with the revised extension date, based on adverse weather conditions for grading operations this spring, it was made at such a time that the council documents were unable to be changed. As such, Van Kirk Sand and Gravel, Inc. d/b/a Van Kirk Bros. Contracting has requested a time extension for Capital Avenue Drainage Improvements- North Road to Moores Creek; Project No. 2020-D-2 from the June 14, 2021 to July 9, 2021. There will not be any contract amount modification with this change order.

Alternatives

It appears that the Council has the following alternatives concerning the issue at hand. The Council may:

1. Move to approve
2. Refer the issue to a Committee
3. Postpone the issue to future date
4. Take no action on the issue

Recommendation

City Administration recommends that the Council approve extending the completion date to July 9, 2021, as noted in Change Order No. 2.

Sample Motion

Move to approve the resolution.



CONTRACT TIME EXTENSION

PROJECT: Capital Avenue Drainage Improvements - North Road to Moores Creek; Project No. 2020-D-2

CONTRACTOR: Van Kirk Sand and Gravel, Inc. d/b/a Van Kirk Bros. Contracting

AMOUNT OF CONTRACT: \$215,348.70

CONTRACT DATE: December 15, 2020

Notice to Proceed Date ----- December 16, 2020

Original Completion Date ----- May 15, 2021

Revised Completion Date ----- June 14, 2021

Revised Completion Date ----- July 9, 2021

The Above Change Order Accepted:

Van Kirk Sand and Gravel, Inc. d/b/a Van Kirk Bros. Contracting

By _____ **Date** _____

Approval Recommended:

By _____ Date _____
John Collins PE, Public Works Director/City Engineer

Approved for the City of Grand Island, Nebraska

By _____ **Date** _____
Mayor

Attest _____
City Clerk

RESOLUTION 2021-145

WHEREAS, on November 24, 2020, via Resolution 2020-313, the City of Grand Island awarded Van Kirk Sand and Gravel, Inc. d/b/a Van Kirk Bros. Contracting of Sutton, Nebraska the bid in the amount of \$215,348.70 for Capital Avenue Drainage Improvements- North Road to Moores Creek; Project No. 2020-D-2; and

WHEREAS, on May 25, 2021, via Resolution No. 2021-120, City Council approved Change Order No. 1 at no additional cost to extend the completion date from May 15, 2021 to June 14, 2021; and

WHEREAS, the completion of such project has been delayed due to other commitments; and

WHEREAS, Van Kirk Sand and Gravel, Inc. d/b/a Van Kirk Bros. Contracting has requested an extension from June 14, 2021 to July 9, 2021 in order to complete the project; and

WHEREAS, there will not be any contract amount modification with such time extension; and

WEREAS, the Public Works Department supports such contract extension.

NOW, THEREFORE, BE IT RESOLVED BY THE MAYOR AND COUNCIL OF THE CITY OF GRAND ISLAND, NEBRASKA, that the Mayor be, and hereby is, authorized and directed to execute Change Order No. 2 between the City of Grand Island and Van Kirk Sand and Gravel, Inc. d/b/a Van Kirk Bros. Contracting of Sutton, Nebraska to provide the requested time extension for Capital Avenue Drainage Improvements- North Road to Moores Creek; Project No. 2020-D-2.

- - -

Adopted by the City Council of the City of Grand Island, Nebraska, June 22, 2021.

Roger G. Steele, Mayor

Attest:

RaNae Edwards, City Clerk

Approved as to Form	☒ _____
June 17, 2021	☒ City Attorney