



City of Grand Island

Tuesday, July 28, 2009

Council Session

Item G12

**#2009-181 - Approving Change Order No. 1 for Asphalt
Maintenance Project 2009-AC-1**

Staff Contact: Steven P. Riehle, Public Works Director

Council Agenda Memo

From: Steven P. Riehle, Public Works Director

Meeting: July 28, 2009

Subject: Approving Change Order No. 1 for Asphalt Maintenance Project 2009-AC-1

Item #'s: G-12

Presenter(s): Steven P. Riehle, Public Works Director

Background

J.I.L. Asphalt Paving Company of Grand Island, Nebraska was awarded a \$676,758.50 contract on March 24, 2009. The contract was for the yearly asphalt maintenance within the City.

Discussion

The Streets Division of the Public Works Department is requesting to change the four blocks of asphalt overlay on 1st Street between Eddy Street & Walnut Street to be full width of the street instead of only the south lane. The south lane of this section of 1st Street is failing. The center and north lanes along this section of 1st Street are not failing, but the asphalt is rutted and shoving because of the loading from heavy truck traffic. Paving the full width of this section will make for a better finished product. The cost of such additional work is \$46,939.98 as detailed on the attached change order.

The cost for the additional work will come from funds in the Contracted Concrete Repair Fund, Account No. 10033506.85351 so there will be no budgetary impact..

Alternatives

It appears that the Council has the following alternatives concerning the issue at hand. The Council may:

1. Move to approve
2. Refer the issue to a Committee
3. Postpone the issue to future date

4. Take no action on the issue

Recommendation

Public Works Administration recommends that the Council approve Change Order No. 1 for Asphalt Maintenance Project 2009-AC-1.

Sample Motion

Motion to Approve Change Order No. 1 for Asphalt Maintenance Project No. 2009-AC-1.

City of Grand Island
100 East 1st Street
Grand Island, Nebraska 68801

CHANGE ORDER NUMBER 1

Date of Issuance: July 28, 2009

PROJECT: Asphalt Maintenance Project 2009-AC-1

CONTRACTOR: J.I.L. Asphalt Paving Company

CONTRACT DATE: March 24, 2009

To change the four blocks of asphalt overlay on 1st Street between Eddy Street & Walnut Street to be full width of the street instead of only the south lane. Paving the full width of this section will make for a better finished product.

	<u>Quantity</u>	<u>Unit Price</u>	<u>Total Price</u>
1. Type "A" Asphalt	669 tons	\$26.50/ton	\$17,728.50
2. Asphalt Cement	8,362 gal	\$ 2.34/gal	\$19,567.08
3. Tack Coat	606 gal	\$.90/gal	\$ 545.40
4. Milling	6,066 s.y.	\$ 1.50/s.y.	<u>\$ 9,099.00</u>
TOTAL OF CHANGE ORDER NO. 1			\$46,939.98

The changes result in the following adjustment to the Contract Amount:

Contract Price Prior to This Change Order	\$676,758.50
Net Increase/Decrease Resulting from this Change Order.....	\$ 46,939.98
Revised Contract Price Including this Change Order	\$723,698.48

Approval Recommended:

By _____
Steven P. Riehle, Public Works Director

Date _____

The Above Change Order Accepted:

J.I.L. Asphalt Paving Company
Contractor

By _____

Date _____

Approved for the City of Grand Island:

By _____
Margaret Hornady, Mayor

Attest: _____
RaNae Edwards, City Clerk

Date _____

