



# **City of Grand Island**

**Tuesday, April 10, 2012**

**Council Session**

## **Item G12**

**#2012-93 - Approving Time Extension for 911 Phone Installation**

**Staff Contact: Jon Rosenlund**

# **Council Agenda Memo**

**From:** Jon Rosenlund, Director of Emergency Management

**Meeting:** April 10, 2012

**Subject:** Approving Time Extension to the Contract with Platte Valley Communications for 911 Phone Installation

**Item #'s:** G-12

**Presenter(s):** Jon Rosenlund, Director of Emergency Management

## **Background**

The City Council awarded the bid for purchase and installation of a 911 Telephone System to Platte Valley Communications of Grand Island, Nebraska on January 24, 2012.

Any changes to the contract require council approval. Platte Valley Communications is requesting that the final completion date be changed from April 30, 2012 to May 31, 2012. Currently, the installation schedule is proposed as:

Week of 4-23 – Installation  
Week of 4-30 Installation  
Week of 5-7 – GIEC Staff Training  
Week of 5-14 – Cutover Week  
5-16 – Cutover @ 10:00 Central time

## **Discussion**

Several factors have delayed completion of the project; including the order and delivery of equipment, installation of communications infrastructure.

## **Alternatives**

It appears that the Council has the following alternatives concerning the issue at hand. The Council may:

1. Move to approve
2. Refer the issue to a Committee
3. Postpone the issue to future date

4. Take no action on the issue

### **Recommendation**

City Administration recommends that the Council approve extending the completion date to May 31, 2012.

### **Sample Motion**

Move to approve extension of completion.



**CONTRACT TIME EXTENSION**

**PROJECT:** 911 CPE System

**CONTRACTOR:** Platte Valley Communications

**AMOUNT OF ORIGINAL CONTRACT:** \$168,835.00

**CONTRACT DATE:** January 24, 2012

Notice to Proceed Date ----- January 24, 2012

Original Completion Date ----- April 30, 2012

Revised Completion Date ----- May 31, 2012

**Contractor** Platte Valley Communications

**By** \_\_\_\_\_ **Date** \_\_\_\_\_

**Title** \_\_\_\_\_

**CITY OF GRAND ISLAND, NEBRASKA**

**By** \_\_\_\_\_ **Date** \_\_\_\_\_

Mayor

**Attest** \_\_\_\_\_

City Clerk

R E S O L U T I O N   2012-93

WHEREAS, on January 24, 2012, by Resolution 2012-5, the City Council of the City of Grand Island approved the bid of Platte Valley Communications of Grand Island, Nebraska for the purchase and installation of a 911 CPE System; and

WHEREAS, the completion of such project has been delayed due to several factors; and

WHEREAS, The Platte Valley Communications has requested an extension from April 30, 2012 to May 31, 2012 in order to complete the project; and

WHEREAS, the Emergency Management Department support such contract extension.

NOW, THEREFORE, BE IT RESOLVED BY THE MAYOR AND COUNCIL OF THE CITY OF GRAND ISLAND, NEBRASKA, that the completion date for the purchase and installation of a 911 CPE System is hereby extended until May 31, 2012.

BE IT FURTHER RESOLVED, that the Mayor is hereby authorized and directed to execute such contract modification on behalf of the City of Grand Island.

- - -

Adopted by the City Council of the City of Grand Island, Nebraska, April 10, 2012.

---

Jay Vavricek, Mayor

Attest:

---

RaNae Edwards, City Clerk